

[農地・農業用施設災害復旧事業 工事発注状況]

令和5年11月30日現在

地区	区分			査定 件数	廃工 件数	箇所 数	契約済		不落 件数	工事完了		今後発注予定		備考			
							件数	契約率		件数	完了率	12月末	未発注				
全体	農地	農地	農地	256	113	143	143	100.0%	0	143	100.0%	0	0				
			排土	11	1	10	10	100.0%	0	10	100.0%	0	0				
	農業用 施設	農道			28	1	27	27	100.0%	0	27	100.0%	0	0			
		ため池	ため池	13	0	13	13	100.0%	0	13	100.0%	0	0				
			関連施設	2	0	2	2	100.0%	0	2	100.0%	0	0				
		頭首工			8	0	8	8	100.0%	0	8	100.0%	0	0			
		水路	排水路	35	3	32	32	100.0%	0	32	100.0%	0	0				
			畑かん	36	2	34	34	100.0%	0	34	100.0%	0	0	県委託分			
			ホースかん水	6	0	6	6	100.0%	0	6	100.0%	0	0	うち3箇所県委託分			
		揚水機			3	0	3	3	100.0%	0	3	100.0%	0	0	うち2箇所県委託分		
		農地保全			254	130	124	124	100.0%	0	124	100.0%	0	0			
合計				652	250	402	402	100.0%	0	402	100.0%	0	0				
宇和島	農地	農地	農地	3	1	2	2	100.0%	0	2	100.0%	0	0				
			排土	1		1	1	100.0%	0	1	100.0%	0	0				
	農業用 施設	農道			25	1	24	24	100.0%	0	24	100.0%	0	0			
		ため池	ため池	1		1	1	100.0%	0	1	100.0%	0	0				
			関連施設	1		1	1	100.0%	0	1	100.0%	0	0				
		頭首工			2		2	2	100.0%	0	2	100.0%	0	0			
		水路	排水路	3		3	3	100.0%	0	3	100.0%	0	0				
		農地保全			1	1	0	0		0	0		0	0			
合計				37	3	34	34	100.0%	0	34	100.0%	0	0				
吉田	農地	農地	農地	253	112	141	141	100.0%	0	141	100.0%	0	0				
			農業用 施設	農道			3		3	3	100.0%	0	3	100.0%	0	0	
				ため池	ため池	5		5	5	100.0%	0	5	100.0%	0	0		
	関連施設	1			1	1	100.0%	0	1	100.0%	0	0					
	水路	排水路	29	3	26	26	100.0%	0	26	100.0%	0	0					
		畑かん	36	2	34	34	100.0%	0	34	100.0%	0	0					
		ホースかん水	6		6	6	100.0%	0	6	100.0%	0	0					
	揚水機			3		3	3	100.0%	0	3	100.0%	0	0				
	農地保全			253	129	124	124	100.0%	0	124	100.0%	0	0				
合計				589	246	343	343	100.0%	0	343	100.0%	0	0				
三間	農地	農地	排土	10	1	9	9	100.0%	0	9	100.0%	0	0				
			ため池	7		7	7	100.0%	0	7	100.0%	0	0				
	農業用 施設	頭首工			5		5	5	100.0%	0	5	100.0%	0	0			
		水路	排水路	2		2	2	100.0%	0	2	100.0%	0	0				
合計				24	1	23	23	100.0%	0	23	100.0%	0	0				
津島	農業用 施設	頭首工			1		1	1	100.0%	0	1	100.0%	0	0			
		水路	排水路	1		1	1	100.0%	0	1	100.0%	0	0				
	合計				2	0	2	2	100.0%	0	2	100.0%	0	0			